

PROJECT		Schedule of Works				Version:	18-Oct-18
180711		<u>ABCA Pedestrian Bridge</u>				Revision 3	
Date	Day	Equipment	Task	CREW	DELIVERY		
20-Oct	Sat		Day off				
21-Oct	Sun		Day Off				
22-Oct	Mon		Mobilization Restrict Public Access				
23-Oct	Teu		Clearing and Grubing Strip Top Soil				
24-Oct	Wed		Dewatering				
25-Oct	Thur		Excavate pier fondations				
26-Oct	Fri Fri		Form and pour pier and abutment fondations				
27-Oct	Sat		Day Off				
28-Oct	Sun		Day Off				
29-Oct	Mon		Form pier and abutment walls				
30-Oct	Tue		Pour pier and abutment walls			Teeswater	
31-Oct	Wed		Granular A Approach Stone Dust Approach			Reids Lavis	
1-Nov	Thur		Install Pedestrian Bridge Pour Ballast Walls			Iron Bridge	
2-Nov	Fri		Site Restoration Demobilization				
3-Nov	Sat		Day Off				
4-Nov	Sun		Day Off				
5-Nov	Mon		Contingency Day				
6-Nov	Tue		Contingency Day				
7-Nov	Wed		Contingency Day				
8-Nov	Thur		Contingency Day				
9-Nov	Fri		Contingency Day				
10-Nov	Sat		Day Off				
11-Nov	Sun		Day Off				